Supply of 2'x2' LED recessed luminaire with following watts system wattage. Housing shall be with pressure die cast aluminium alloy with corrosion proof resistant polyester powder coated. Driver operates with voltage range from 100V to 270V 50/60Hz with short circuit, over load & mis-wiring protection. Lumen maintanance of 70% at 50000Hrs. Injection moulded polycarbonate diffuserfor better mechanical stability, light transmission & avoid pot hole effect. Junction temparature shall be <70degree celsius. Driver is on constant current driver @ 0.6A with PF >0.92 with line voltage @ 220-240V @ 50/60Hz, driver efficency >85% THD < 15%. LED Efficeiency > 130 lm/W at 1W & fixture efficiency > 75Lm/W with CRI >75 with injection moulded polycarbonate lens with < 80mm depth. 5Years warranty against any manufacturing defect working under standard electrical condition.	Work done up to the billed quantity and quality is satisfactory
LED modular down light 1'x1' - 36Watts Group A Item No, Page No4-4.33.1-26	Work done up to the billed quantity and quality is satisfactory
Supplying capacitor type ceiling fan complete with down rod blades, shackle, canopies etc., for operation on 230 volts, 50 cycles. Single phase AC supply conforming to ISS-374-1979 and with double, ball bearing system and as per technical data approved.	Work done up to the billed quantity and quality is satisfactory
48" Sweep (1200mm)	Work done up to the billed quantity and quality is satisfactory
Regular Model Item No, Page No9-9.3.1.1-84	Work done up to the billed quantity and quality is satisfactory
Fixing a ceiling/Wall mounting fan of all capacities and all types to the existing S hook together with supplying and fixing a 5 ampers ceiling rose, necessary length of 23 / 0.0076 inch PVC insulated twin twisted copper wire and wiring completely.Item No, Page No17-17.8-115	Work done up to the billed quantity and quality is satisfactory
Fabricating, supplying and erection of ...Mtrs long hot dip Galvanized Conical pole with BSEN 10025 grade S 355 JO steel plate for shaft, IS 2062 for base plate with door opening arrangements, including suitable boards, Bakelite sheet and MCBs as per IS specifications suitable to withstand the wind speed of 47 m/sec for .....Mtrs pole in single section and single joint welded as per IS 9595/IS 10178AWS having dimensions bottom .....mm, top....mm with 3mm thick, suitable base plate and 4Nos of ..... long J bolts along with template and the pole shall be hot dip galvanized in single dipping with not less than 65micron as per ASTM-A123 and 153 etc.,(excluding foundation) as per drawing appended.Page No 35/ Item No 5.16.2	Work done up to the billed quantity and quality is satisfactory

TEJUS CONSULTANTS
No.18, Dinnur, 8th Cross, 1st Stage KHB Colony, Basaveshwaranagar, Bangalore - 560079, O : +91 80 23287532. tejusconsultants@gmail

LED Post Top Lantern GARDEN.Supply of LED Post Top Lantern with system ... wattage, housing & frame shall be of powder coated, die cast aluminum, diffuser with high density polyethylene IP65 EPDM Gasket. Life 50000 Hrs. @ L70 shall be conforming to IS 10322/Part 5/ Section 5 @ 230V. 5 years Warranty against any manufacturing defect working under standard electrical condition.Page No 26/ Item No:4.34.2	Work done up to the billed quantity and quality is satisfactory
Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper conductor single core wire in open or concealed system of wiring as per IS-694:1990 & confirming to GTP of GROUP -B.	Work done up to the billed quantity and quality is satisfactory
16 sqmm	Work done up to the billed quantity and quality is satisfactory
2.5 sqmm	Work done up to the billed quantity and quality is satisfactory
Supplying and fixing Microprocessor Based Astronomical timer Switch with using necessary bolts, nuts and washers.	Work done up to the billed quantity and quality is satisfactory
Supply and fixing of 4pole power contactor with NO/NC contacts on existing wood/panel board using necessary bolts, nuts, washers and wiring etc., complete with AC-3 Rating and as per IS-13947. 100-125Amps	Work done up to the billed quantity and quality is satisfactory
Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-linked with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898.	Work done up to the billed quantity and quality is satisfactory
Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7310 of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia	Work done up to the billed quantity and quality is satisfactory
Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers.	Work done up to the billed quantity and quality is satisfactory

Fabricating supplying and mounting MS box made out ... SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enamelled metal paint etc., complete.	Work done up to the billed quantity and quality is satisfactory
Supplying and fixing angle iron frame work fabricated out of M.S. angle iron.. and M.S. flat .... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint.	Work done up to the billed quantity and quality is satisfactory
Supplying of 1.1 KV class UG cable in having aluminium conductor PVC insulated, sheathed, galvanised, steel wire/steel tap armoured cable with PVC outer sheathing 1.1KV class (P.No.55, I.No.7.4)	Work done up to the billed quantity and quality is satisfactory
Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete.(As per Civil SR KSRB I-2, P-7) P No. 61/I.No. 7.9.3 KPWD Electrical SR 2014-15	Work done up to the billed quantity and quality is satisfactory
Labour charges for laying of UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct. P No. 61 / I No. 7.8.1 6Sqmm to 16Sqmm) KPWD Electrical SR 2014-15	Work done up to the billed quantity and quality is satisfactory
Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its qualityf 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc., as per Specification and direction (P.48, I. 9.4) PRED.SR 2012-13	Work done up to the billed quantity and quality is satisfactory
Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) P. 46 / I. 9.1 PRED SR 2012-13	Work done up to the billed quantity and quality is satisfactory
Upto 60m	Work done up to the billed quantity and quality is satisfactory

TEJUS CONSULTANTS

TEJUS CONSULTANTS
No. 10, 2nd Main, 5th Cross, 1st Stage KHB Colony, Basaveshwaranagar, Bangalore - 560079, O : +91 80 23287532, tejusconsultants@gmail.com

to 100 m	Work done up to the billed quantity and quality is satisfactory
00 to 150 m	Work done up to the billed quantity and quality is satisfactory
50 to 200 m	Work done up to the billed quantity and quality is satisfactory
200 to 250 m	Work done up to the billed quantity and quality is satisfactory
250 to 300 m	Work done up to the billed quantity and quality is satisfactory
300 to 350 m	Work done up to the billed quantity and quality is satisfactory
Supply of ISI mark 175 mm nominal bore, Plain end steel casing pipe - grade of Steel Fee 410 of wall thickness 5.4mm thick confirming to IS 4270:2001 and latest amendments, electric resistance welded steel tube material and confirming to IS 1387/1993 and manufactured by baseic open hearth electric or basic oxygen process in random length of 5 to 7 mts both ends threaded confirming tio IS 554/1985, one end fixied with socket confirming to IS 4270:2001 and the other end with screwed pipes ISI Marking weighing 25.10Kg/mtr (Inclusive of all taxes and durties) Prices include Collar-medium duty P. iii, I No. 84 PRED SR 2012-13	Work done up to the billed quantity and quality is satisfactory
Providing 250mm dia PVC Pipe 6kg/cm SE PRED Approved Rate	Work done up to the billed quantity and quality is satisfactory
Providing and fixing 160mm Borewell Cap P. iii, I No. 85	Work done up to the billed quantity and quality is satisfactory

TEJUS CONSULTANTS

TEJUS CONSULTANTS
No. 59, 3rd main, 6th Cross, 1st Stage KHB Colony, Basaveshwaranagar, Bangalore - 560079, O : +91 80 23287532, tejusconsultants@gmail.com

98	Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by measns of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings 12.50 HP 25 stage. ATALANTA< SUGNA< CRI, KIRLOSKAR and other Equivalent Pumps PWD SR 2016-17 P. XXXXII Item No. 24 including of all taxes	TEJUS CONSULTANTS Work done up to the billed quantity and quality is satisfactory
	10 HP 20 Stage	Work done up to the billed quantity and quality is satisfactory
99	Supplying of ISI marked galvanized mild steel tube (continously welded electric resistance welded (ERW) high frequency, induction welded (HFIW) Hot finished welded type of nominal bore given below screwed at both ends as per IS 554/1986 with latest amendments, pipes threaftes at one end and the other end protected asper specification in random lengths of 4 to 7 mtrs Confirming to IS 1239 part I/1990 with amendament 1-5 and with all its latest amendements if any. The pipes supplied should be with BIS mark No 3/08-09 2406/15.10.2008	Work done up to the billed quantity and quality is satisfactory
100	Heavy Duty Collar 50 mm dia	Work done up to the billed quantity and quality is satisfactory
101	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto 1100Volts as per IS-694:1990 & confirming to GTP of GROUP-A. P. No. 12 / I No. 2.10.4(1) 3C x 6 Sqm mm KPWD Electrical SR 2014-15	Work done up to the billed quantity and quality is satisfactory
102	Erection of pumpset including aligning and balancing with all necessary erection materials and labour including supply and erection of one pair supporting clamps, one borewell cap. Cable clips with bolts, nuts, valves guages etc., involoved in the job (Necessary GI pipe and specials with be supplied by the board at the site free of cost) (As per rate approved KUWS & DB for year 2008-09	Work done up to the billed quantity and quality is satisfactory
103	Supplying and fixing 20"x20"x2.5" polished wood board made of not less than 15mm thick plank on both sides with planks made out of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws etc., P No. 44 / I No. 6.6.6 KPWD Electrical SR 2014-15	Work done up to the billed quantity and quality is satisfactory

TEJUS CONSULTANTS

104	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A P No. 55/ I No. 7.4.4 4 core 16 Sqmm KPWD Electrical SR 2014-15	Work done up to the billed quantity and quality is satisfactory
105	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct. P No. 61 / I No. 7.8.1 6Sqmm to 16 Sqmm) KPWD Electrical SR 2014-15	Work done up to the billed quantity and quality is satisfactory
106	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete.(As per Civil SR KSRB I-2, P-7) P No. 61 / I. No. 7.9.3 KPWD Electrical SR 2014-15	Work done up to the billed quantity and quality is satisfactory
	For Cutting Road Surface	Work done up to the billed quantity and quality is satisfactory
107	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV P. No. 62 / I No. 7.12.1 KPWD Electrical SR 2014-15	Work done up to the billed quantity and quality is satisfactory
	40mm dia GI pipe	Work done up to the billed quantity and quality is satisfactory
108	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc., P. No. 62 / I.No. 7.13.2 KPWD Electrical SR 2014-15	Work done up to the billed quantity and quality is satisfactory
	16Sqmm	Work done up to the billed quantity and quality is satisfactory
109	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia, (P No. 55, I No. 7.1) KPWD Electrical SR 2014-15	Work done up to the billed quantity and quality is satisfactory
110	Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers.P No. 44 / I No. 6.7.2 KPWD Electrical SR	Work done up to the billed quantity and quality

	2014-15	is satisfactory
	32 Amps	Work done up to the billed quantity and quality is satisfactory
111	KSRB 13-7.1-4: Providing and fixing in position 50mm nominal bore gun metal non-return valve horizontal type of approved make including cost of all materials, labour and HOM of equipments with all leads complete as per specifications NO KBS 13.2.16 / 13.13 Page No. 93 Item No. 13.55 / PWD SR 2016-17	Work done up to the billed quantity and quality is satisfactory
112	Providing NP/CP waste unions conforming to ISI specifications and fixing them in position as per directions including cost of materials, fixtures and conveyance to work spot etc., complete. P. No. 95 / I. No. 13.81.3 PWD SR 2016-7	Work done up to the billed quantity and quality is satisfactory
	50mm dia	Work done up to the billed quantity and quality is satisfactory
113	Supplying and fixing 50mm dia GI X nipple with ISI mark with all lead and lift loading unloading and labour charges etc complete	Work done up to the billed quantity and quality is satisfactory
114	Supplying shunt capaitors conforming to IS 2834, 3phase 400/440 volts grade for power factor improvement of rotating machinery, Capacitor in KVAR rating Nos. 2KVAR capacity with all lead and lift =, loading, unloading and labour charges etc complete as per specifications	Work done up to the billed quantity and quality is satisfactory
115	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. 5-32Amps TPN P No. 47 / I No.6.16.5 KPWD SR 2014-15	Work done up to the billed quantity and quality is satisfactory
116	Fabricating supplying and mounting MS box made out ... SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete P.No. 49, I. No. 6.40.2 KPWD Electrical SR 2014-15	Work done up to the billed quantity and quality is satisfactory
	16SWG	Work done up to the billed quantity and quality is satisfactory

...and delivery at site brand new star / Essen/ Lotus/Sun-shines/Adarsh/ GK ... best indigenous make combined energy meter - cum- control panel board ... size 600x450 x200 mm minimum mechanically strong vermin and water proof. ... shall have two detachable doors suitable for operation on 3 ph, 50Hz, ... volts, A.C supply with spring loaded latch, locking device with a key ribs ... be provided inside the door, canopy apron and louvers ventilators shall be ... the combined energy meter cum- control panel board unit suitable for ... The panel board shall be fabricated on single unit in the above ...nents for suitable pumpset. 12.5HP to 15 HP Star Delta Starter SERDED Rate	TEJUS CONSULTANTS Work done up to the billed quantity and quality is satisfactory
...work excavation for pipeline trenches including deporiting or bank up to a lead ... mtrs including shiriry and statting danger lighting and using site rails and ... poles at every 100 mtrs wherever necessary as directed in th following ...ture manhole. Page No. 01/ Item No.1.2.2 / PRED SR 2012-13 Hard Soil	Work done up to the billed quantity and quality is satisfactory
...and instalation at site of works P.V.C.Pipes including cost of pipes and ... and incluidng lowring into trenches, laying true to line, level and perfect ... at joints, leak proof including jointing encasing the pipe alround to a depth Not ...than 15cm with grave or selected earth avalabile from the execavation Etc., Page ... Item No.3.4.2 b PRED SR 2012-13.	Work done up to the billed quantity and quality is satisfactory
... the basement and pipeline treanches with secleted available earthe for ... excavation including authority condition in layers from thedi including ...ssary of the sunplus earth with a heavy 200 mtrs Page No. 3 / Item No. 1.6 / ... SR 2012-13	Work done up to the billed quantity and quality is satisfactory
...13.6.3-6 : Providing and fixing in position brass gate valve with C.I wheel of ...ved quality (screwed end) 50mm nominal bore including cost of all materials, ... and HOM of equipments with all leads complete as per specifications. ...fication No. KBS 13.2.6/13.3 P. 92 / I.13.37 PWD SR - 2016-17	Work done up to the billed quantity and quality is satisfactory
...com Charges	Work done up to the billed quantity and quality is satisfactory

Fabricating, providing and erecting in poiston of Hot dip galvanised M.S.Ornamental security Grill Gate using 75 x 12mm M S Flat for alround frame work with verticals at the centre and horizontal centere support M S Square of 20 x20 mm of different heights as shown in the drawing are to be fixed at 16 cms C/C for suqare bars of full height and at 8cms C / C for bottom rods providg ornamental C I Designers at the bottom and C I arrows inthe midle and top. The entire frame work is to be fixed by means of expansion bolts to the brick pillars with necesary drillling holes. the work includes providng two coats of enamel painting over one coat of red lead ready mix primer coat etc complete cost of all labour, painting, erection charges using hoist pulleycranes etc as per specification and drawings.(P.No.41, I.No.7.32 of PW,P&IWTD S.R 2016-17)	TEJUS CONSULTANTS Work done up to the billed quantity and quality is satisfactory